



# CUSTOMER SERVICE INSPECTION CERTIFICATE

PLANNING AND DEVELOPMENT  
 BUILDING DIVISION  
 119 PALO PINTO ST  
 817-598-4284 (Updated 8-01-2016)

## CERTIFICATION REQUIRES TWO INSPECTIONS:

### CSI INSPECTOR MUST INSPECT DURING PLUMBING TOP OUT AND AT FINAL

Name of PWS City of Weatherford Water Purification Plant

PWS # 1840005

Location of Service: \_\_\_\_\_  
ADDRESS

- Reason for Inspection:
- New construction.....
  - Existing service where contaminant hazards are suspected.....
  - Major renovation or expansion of distribution facilities.....

*I \_\_\_\_\_, upon inspection of the private water distribution facilities connected to the aforementioned public water supply do hereby certify that, to the best of my knowledge:*

Compliance	Non-compliance		
<input type="checkbox"/>	<input type="checkbox"/>	(1)	<b>No direct connection between the public drinking water supply and a potential source of contamination exists.</b> <i>Potential sources of contamination are isolated from the public water system by an air gap or an appropriate backflow prevention assembly in accordance with Commission regulations.</i>
<input type="checkbox"/>	<input type="checkbox"/>	(2)	<b>No cross-connection between the public drinking water supply and a private water system exists.</b> <i>Where an actual air gap is not maintained between the public water supply and private water supply, an approved reduced pressure-zone backflow prevention assembly is properly installed and a service agreement exists for annual inspection and testing by a certified backflow prevention assembly tester.</i>
<input type="checkbox"/>	<input type="checkbox"/>	(3)	<b>No connection exists which would allow the return of water used for condensing, cooling or industrial processes back to the public water supply.</b>
<input type="checkbox"/>	<input type="checkbox"/>	(4)	<b>No pipe or pipe fitting which contains more than 0.25% lead exists in private water distribution facilities installed on or after January 4, 2014.</b>
<input type="checkbox"/>	<input type="checkbox"/>	(5)	<b>No solder or flux which contains more than 0.2% lead exists in private water distribution facilities installed on or after July 1, 1988.</b>

I further certify that the following materials were used in the installation of the private water distribution facilities:

- |               |                               |                                    |                                       |                                |
|---------------|-------------------------------|------------------------------------|---------------------------------------|--------------------------------|
| Service Lines | Lead <input type="checkbox"/> | Copper <input type="checkbox"/>    | PVC <input type="checkbox"/>          | Other <input type="checkbox"/> |
| Solder        | Lead <input type="checkbox"/> | Lead Free <input type="checkbox"/> | Solvent Weld <input type="checkbox"/> | Other <input type="checkbox"/> |

I recognize that this document shall become a permanent record of the aforementioned Public Water System and that I am legally responsible for the validity of the information I have provided.

Remarks \_\_\_\_\_  
 \_\_\_\_\_

\_\_\_\_\_  
 Signature of Inspector

\_\_\_\_\_  
 Registration Number

\_\_\_\_\_  
 Title

\_\_\_\_\_  
 Type of Registration

Date \_\_\_\_\_